



### Clemson Green Tiger 1 Clemson, SC

Current Date: Mon 11/13/23  
Status Date: Tue 10/31/23

ID	Bldg	FIM	Task Name	% Complete	Duration	Start	Finish	Predecessors	Half 2, 2022												Half 1, 2023												Half 2, 2023												Half 1, 2024												Half 2, 2024												Half 1, 2025											
									A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A																																							
0			<b>Clemson Green Tiger 1</b>	56%	677d	Thu 9/15/22	Wed 3/26/25		[Gantt bar for main project]																																																																							
1			<b>1 Project Initiation</b>	68%	167d	Thu 9/15/22	Mon 5/1/23		[Gantt bar for Project Initiation]																																																																							
2			1.1 Signed Contract & Notice to Proceed	100%	7d	Thu 9/15/22	Mon 9/26/22		[Gantt bar for 1.1]																																																																							
3			1.1.1 Issue Contract	100%	0d	Thu 9/15/22	Thu 9/15/22		[Gantt bar for 1.1.1]																																																																							
4			1.1.2 Issue NTP	100%	0d	Mon 9/26/22	Mon 9/26/22	3FS+5d	[Gantt bar for 1.1.2]																																																																							
5			<b>1.2 Mobilization</b>	100%	67.5d	Thu 9/22/22	Fri 12/23/22		[Gantt bar for 1.2]																																																																							
6			1.2.1 Submit Bonds/Insurance/Etc	100%	1d	Thu 9/22/22	Thu 9/22/22	3FS+5d	[Gantt bar for 1.2.1]																																																																							
7			1.2.2 Customer Kick off Meeting	100%	0.5d	Tue 11/15/22	Tue 11/15/22	4FS+20d	[Gantt bar for 1.2.2]																																																																							
8			1.2.3 Establish Project Office & Temporary Facilities	100%	10d	Fri 12/9/22	Fri 12/23/22	7	[Gantt bar for 1.2.3]																																																																							
9			<b>1.3 Preconstruction Planning</b>	57%	33.5d	Thu 9/15/22	Tue 11/1/22		[Gantt bar for 1.3]																																																																							
10			1.3.1 Organizational & Communication Plan	100%	3d	Mon 9/19/22	Wed 9/21/22	3	[Gantt bar for 1.3.1]																																																																							
11			1.3.2 Diversity Plan	0%	2d	Thu 9/15/22	Fri 9/16/22	3	[Gantt bar for 1.3.2]																																																																							
12			1.3.3 Schedule - SOV - Resource Plan	100%	10d	Mon 9/26/22	Fri 10/7/22	3	[Gantt bar for 1.3.3]																																																																							
13			1.3.4 Quality Plan	100%	5d	Mon 10/10/22	Fri 10/14/22	3	[Gantt bar for 1.3.4]																																																																							
14			1.3.5 Safety Plan	100%	5d	Tue 10/18/22	Tue 10/25/22	3	[Gantt bar for 1.3.5]																																																																							
15			1.3.6 M&V Plan	0%	10d	Thu 9/15/22	Wed 9/28/22	3	[Gantt bar for 1.3.6]																																																																							
16			1.3.7 Project Execution Plan	0%	5d	Tue 10/25/22	Tue 11/1/22	3	[Gantt bar for 1.3.7]																																																																							
17			<b>1.4 Award Subcontracts, P.O.'s &amp; PSA's</b>	80%	160d	Mon 9/26/22	Mon 5/1/23		[Gantt bar for 1.4]																																																																							
18			1.4.1 Design Engineer	100%	1d	Mon 1/30/23	Mon 1/30/23	4	[Gantt bar for 1.4.1]																																																																							
19			1.4.2 Water Conservation Sub	100%	1d	Thu 1/26/23	Thu 1/26/23	3	[Gantt bar for 1.4.2]																																																																							
20			1.4.3 Lighting Sub	100%	1d	Mon 9/26/22	Mon 9/26/22	3	[Gantt bar for 1.4.3]																																																																							
21			1.4.4 Building Automation Sub	100%	1d	Mon 9/26/22	Mon 9/26/22	3	[Gantt bar for 1.4.4]																																																																							
22			1.4.5 Mechanical / Electrical / General Con Sub	0%	1d	Mon 5/1/23	Mon 5/1/23	3	[Gantt bar for 1.4.5]																																																																							
23			<b>2 Design &amp; Submittals</b>	29%	261d	Wed 1/4/23	Wed 12/13/23		[Gantt bar for 2]																																																																							
24	Varies		<b>2.1 Design Engineer (MEP)</b>	0%	154d	Tue 3/7/23	Thu 9/21/23		[Gantt bar for 2.1]																																																																							
25	Varies	9.0	<b>2.1.1 FIM 9.0 Lab Controls Engineering</b>	0%	70d	Tue 3/7/23	Sat 6/10/23		[Gantt bar for 2.1.1]																																																																							
26	35	9.0	<b>2.1.1.1 35 Kinard Lab</b>	0%	15d	Mon 5/1/23	Mon 5/22/23		[Gantt bar for 2.1.1.1]																																																																							
27	35	9.0	2.1.1.1.1 Submit Design for Approval	0%	0d	Mon 5/1/23	Mon 5/1/23		[Gantt bar for 2.1.1.1.1]																																																																							
28	35	9.0	2.1.1.1.2 CU	0%	10d	Tue 5/2/23	Mon 5/15/23	27	[Gantt bar for 2.1.1.1.2]																																																																							
29	35	9.0	2.1.1.1.3 OSE	0%	5d	Tue 5/16/23	Mon 5/22/23	28	[Gantt bar for 2.1.1.1.3]																																																																							
30	35	9.0	2.1.1.1.4 Customer Approval	0%	0d	Mon 5/22/23	Mon 5/22/23	29	[Gantt bar for 2.1.1.1.4]																																																																							
31	232A	9.0	<b>2.1.1.2 232A Rhodes Hall Annex</b>	100%	29d	Mon 5/1/23	Sat 6/10/23		[Gantt bar for 2.1.1.2]																																																																							
32	232A	9.0	2.1.1.2.1 Submit Design for Approval	100%	0d	Mon 5/1/23	Mon 5/1/23		[Gantt bar for 2.1.1.2.1]																																																																							
33	232A	9.0	2.1.1.2.2 CU	100%	0d	Sat 6/10/23	Sat 6/10/23	32	[Gantt bar for 2.1.1.2.2]																																																																							
34	232A	9.0	2.1.1.2.3 OSE	100%	0d	Sat 6/10/23	Sat 6/10/23	33	[Gantt bar for 2.1.1.2.3]																																																																							
35	232A	9.0	2.1.1.2.4 Customer Approval	100%	0d	Sat 6/10/23	Sat 6/10/23	34	[Gantt bar for 2.1.1.2.4]																																																																							
36	1277	9.0	<b>2.1.1.3 1277 Life Sciences Building</b>	0%	15d	Mon 5/1/23	Mon 5/22/23		[Gantt bar for 2.1.1.3]																																																																							
37	1277	9.0	2.1.1.3.1 Submit Design for Approval	100%	0d	Mon 5/1/23	Mon 5/1/23		[Gantt bar for 2.1.1.3.1]																																																																							
38	1277	9.0	2.1.1.3.2 CU	0%	10d	Tue 5/2/23	Mon 5/15/23	37	[Gantt bar for 2.1.1.3.2]																																																																							
39	1277	9.0	2.1.1.3.3 OSE	0%	5d	Tue 5/16/23	Mon 5/22/23	38	[Gantt bar for 2.1.1.3.3]																																																																							
40	1277	9.0	2.1.1.3.4 Customer Approval	0%	0d	Mon 5/22/23	Mon 5/22/23	39	[Gantt bar for 2.1.1.3.4]																																																																							





















































































































