



LEGEND

- PROPOSED AREA TO BE CLOSED DURING PERIOD INDICATED
- ▬ PROPOSED UTILITY EXCAVATION
- ▬ SIDEWALK CLOSED DURING PERIODS INDICATED
- *** SIDEWALK ALONG EAST SIDE OF CALHOUN WILL REMAIN OPEN DURING CONSTRUCTION.

PROPOSED SCHEDULE

- ▬ ENTIRE INTERSECTION UP TO HWY 93 CLOSED SATURDAY JAN 6 - SUNDAY JAN 7. GREEN SECTION TO BE OPEN MONDAY JAN 8
- ▬ PARKWAY DR. INTERSECTION TO TILLMAN HALL CLOSED SATURDAY JAN 6 - TUESDAY JAN 16. RED SECTION TO BE OPEN SATURDAY JAN 17
- ▬ PARKING AND HALF OF THE DRIVE ISLE ON WEST SIDE OF SIKES HALL CLOSED SATURDAY JAN 13 - MONDAY JAN 15. YELLOW SECTION TO BE OPEN TUESDAY JAN 16. (SOUTHERN TWO PARKING SPOTS MAY STILL BE BLOCKED ON JAN. 16TH)
- ▬ TILLMAN HALL TO FORT HILL INTERSECTION CLOSED WEDNESDAY JAN 17 - FRIDAY FEB 9. CYAN SECTION TO BE OPEN SATURDAY FEB 10
- ▬ FORT HILL INTERSECTION CLOSED SATURDAY FEB 3 - SUNDAY FEB 4. MAGENTA SECTION TO BE OPEN MONDAY FEB 5
- ▬ FORT HILL INTERSECTION TO OLIN HALL CLOSED MONDAY FEB 12 - FRIDAY MARCH 2. *NOTE PARALLEL PARKING ALONG CALHOUN IN FRONT OF OLIN HALL WILL BE CLOSED DUE TO NO TURN AROUND. BLUE SECTION TO BE OPEN SUNDAY MARCH 4

PAVING NOTES:

1. TRENCHES WILL BE BACKFILLED WITH STONE UPON COMPLETION OF UTILITY INSTALLATION IN ORDER TO GET THE ROAD BACK INTO OPERATION.
2. PAVING FOR THE FIRST HALF OF THE PROJECT (SIKES HALL TO WHERE UTILITY TRENCH MOVES UNDER SIDEWALK AT BRACKETT HALL) WILL TAKE PLACE SATURDAY JAN 27.
3. PAVING FOR THE SECOND HALF OF THE ROAD (FORT HILL INTERSECTION TO UTILITY TERMINATION AT OLIN HALL) WILL TAKE PLACE SATURDAY MARCH 3.
4. SHOULD WEATHER PREVENT PAVING OPERATIONS ON THE DATES LISTED ABOVE, PAVING WOULD BE SCHEDULED FOR THE FOLLOWING SATURDAY.
5. CALHOUN DRIVE WILL BE CLOSED ON THE SOUTHER END AT MOTORCYCLE/SCOOTER PARKING IN CURVE.

NOTE: DATES LISTED ABOVE ARE SUBJECT TO CHANGE BASED ON WEATHER AND OTHER FACTORS UNFORSEEN.

NOTE: COORDINATE ANY IMPORTANT DELIVERIES TO AFFECTED BUILDINGS WITH JAY WHITMIRE (643-6023) TO GET ACCESS IN ADVANCE OF SCHEDULED DELIVERY.



**CALHOUN DRIVE CHILLED WATER INSTALLATION
CONSTRUCTION PERFORMED IN-HOUSE
CLEMSON UNIVERSITY UTILITIES DEPARTMENT**

REVISION:	SUBJECT	DATE
	FOR REVIEW	11-14-17

DRAWING NO.	CW-001
SHEET NO.	1
OF 1 SHEETS	

