

# REVISION LOG

- All Products Divisions: "or approved equal" added to all products with less than 3 options.
- 00 31 19: OES link added
- 01 14 13: Special permission clause for football gameday work removed.
- 01 14 19: Noisy operations definition updated.
- 01 33 00: Site plan requirements added.
- 01 33 00: Requirement to have CSI section and page number on each page of specs added.
- 01 33 00: Drawing requirements updated.
- 01 33 16: Coordination of Room Numbers between all plans and systems added.
- 01 33 16: New Construction and Renovation sections combined.
- 01 33 16: New construction requirements for lactation room applied to all lactation rooms.
- 01 33 16: Redundant code references removed.
- 01 33 16: Wellness Room required for all buildings.
- Attics with mechanical equipment and mechanical penthouses given option to have access by elevator.
- 01 33 16: Requirement for Fire Command Room added for new construction and major renovations.
- 01 33 16: Floor drains added for custodial closets.
- 01 33 16: Inclusive Facilities Policy linked.
- 01 33 16: Case-by-case review of roof hatch on renovations added. Roof access information from 07 05 00 moved to this section.
- 01 35 53: Uniforms added to acceptable Worker Identification and requirements for workers to adhere to applicable Clemson Policies.
- 01 41 19: Section created and code information moved here and updated
- 01 51 36: CU provided water meters removed.
- 01 56 00: Section Removed. Information moved to 01 14 19.
- 01 55 00: Requirement to coordinate onsite parking with other projects added.
- 01 55 00: Compliance with ADA Regulations added.
- 01 56 00: Requirement that Fire Code Official approve temporary barriers and site entrances added.
- 02 26 00: Redundant PM coordination verbiage removed.
- 03 05 00: Removed information redundant with other standards.
- 03 30 00: Removed requirement to comply with ACI Recommendation for formwork.
- 04 21 00: Colored mortar requirement updated to remove deviation language and just require Planning approval
- 04 21 00: Tooled joint requirement removed.
- 04 22 00: Section Removed.
- Division 5: Division Removed.
- 06 05 00: Requirements for Fire retardant plywood and paint removed.
- 07 05 00: Penthouse roof access option added.
- 07 05 00: Roof hatch operation from floor and OSHA requirements for hatches and ladders added.
- 07 05 00: Requirement for protective matting around roof mounted equipment added.
- 07 05 00: Leak testing requirement added to roof drain testing.
- 07 05 00: Roof slope requirements updated.
- 07 05 00: Removed PM consulting requirement on closing abandoned penetrations.

- 07 51 00: Asphalt kettles prohibited
- 07 53 00: Prohibition of Elastomeric roofs removed. 90 mil minimum thickness added to EPDM.
- 07 72 53: Section added
- 07 84 13: Section added
- Division 23 Products: Firestopping penetration assemblies added
- Division 7 Products: FiberTite replaced Tamko for Mod. Bit. Flashing and Cap Sheet.
- 08 10 00: Mechanical room and plumbing chase door sizes specified.
- 08 10 00: Frame strike pocket dimensions added.
- 08 50 00: OES reference removed from fall protection.
- 08 60 00: Verbiage for skylights change to discourage use.
- 08 71 00: Redundant Verbiage removed.
- 08 71 00: Removed requirements for lockable panic hardware on assembly spaces without lockdown button.
- 08 71 00: Notification to Maintenance Security Shop extended to 120 days for lock core installation.
- 08 71 00: Return of removed door hardware restricted to units not to be reused.
- Division 8 Products: Mortise and cylinder lockset functions updated.
- 09 50 00: Access to serviceable parts added
- 09 68 00: Updated to prohibit carpet over asbestos containing material.
- 10 11 00: Bulletin board requirement removed.
- 10 14 00: Signs prohibiting storage in mech rooms and at bottom of stairs added.
- 10 21 00: Ceiling hung toilet partition requirement restricted to areas cleaned by Facilities custodial.
- 10 41 00: Knox Box location updated and required to be approved by Fire Code Official.
- 10 28 00: Accessory mounting detail requirements updated
- 10 28 00: Feminine Product Disposal updated to use personal disposal bags and moved to 10 21 00.
- Division 10 Products: Restroom Trash Cans Updated, Soap/Sanitizer Dispenser Updated, Residential Toilet Paper Dispenser Added, Feminine Product Receptacle swapped for Personal Disposal Bag Dispenser, Approval of toilet seat cover dispensers by custodial added.
- 11 82 23: Redundant verbiage removed.
- 12 05 00: Redundant verbiage removed regarding not proceeding till unsatisfactory conditions corrected.
- 12 48 00: walk-off entrance grates prohibited
- 12 50 00: Redundant verbiage removed.
- 14 20 00: Redundant code reference removed.
- 13 21 00: Verbiage redundant with code removed.
- 21 05 00: Verbiage redundant with code removed.
- 21 10 00: Requirement to place hose valve on intermittent landings in stairwells.
- 21 10 00: Requirement for concealed sprinkler pipe to be painted red added.
- 21 11 00: Reliable sprinkler head donation clause removed.
- 22 11 13: Requirement prohibiting visible building envelope penetrations removed.
- 22 11 16: Requirement prohibiting visible building envelope penetrations removed.
- 22 14 00: Section added.
- 22 42 13: Plumbing chase width updated and requirement for door access to plumbing chase added
- 22 24 13: Facilities not cleaned or maintained by Clemson Facilities and custodial exempted from wall hung toilets and urinals.
- 22 42 23: Section added.



- Division 22 Products: Toilet Sections combined.
- Division 22 Products: Victualic couplings added to domestic copper water fittings larger than 4".
- Division 22 Products: Wall hydrant and hose bibb sections added
- 23 05 00: Verbiage redundant with code removed.
- 23 05 29: Reworded to specify hangers be able to support anticipated loads.
- 23 07 13: Glued duct insulation requirement removed.
- 23 07 13: Requirement added to have exterior duct insulation protected added.
- 23 07 13: Requirement added to have exterior pipe insulation protected added.
- 23 09 00: BAS standards linked.
- 23 11 26: Section added.
- 23 30 13: Section Removed.
- 23 38 13: Section added.
- 23 73 00: Thickness requirement for epoxy coating on AHU pads removed.
- 23 81 00: Bent fin repair clause removed. Redundant with contracts.
- 23 82 00: Thermostat mounting requirement moved to 23 09 00.
- 26 05 13: Section Removed-Redundant with Division 33
- 26 05 19: Written permission requirement removed for allowable uses of MC Cable.
- 26 05 26: Transformer bonding requirement at substations removed.
- 26 05 26: Redundant verbiage with code removed.
- 26 05 29: Redundant verbiage with code removed.
- 26 05 33: Conduit Requirements for service entrances, below grade, indoor and outdoor raceways updated.
- 26 05 33: Reference to 07 84 13 added.
- 26 05 53: Telecom marking requirements removed and Emergency Circuits markings added.
- 26 05 83: Switching of grounding conductors for cubicles and furniture removed.
- 26 05 83: Verbiage removed that conflicted with code.
- 26 10 00: Section Removed-Redundant with Division 33
- 26 12 00: Requirement for one spare conduit in service entrances added.
- 26 14 00: A3 and JCI Sole Source clauses removed.
- 26 14 13: Requirement to use switchboard for metered service entrances over 800 amps added.

